

Le Sueur County Justice Center



Weekly Update

Week of 3/4/2019 - 3/8/2019

Hello everyone! This week was yet another busy one. Exterior work included the final panes of glass on the north wall. Lower level received final ceiling pads. First floor, the sheriff administration desk had wood wall paneling installed around the stone. The jail received more paint in the day rooms and frames. Kitchen equipment was also delivered and began install this week! Second floor had majority of the work this week. Ceiling grid and painting is completed with majority of the offices as well as the public restrooms were tiled, grouted and washed; the jury and judges platforms and ramps started being built (pictured above). These platforms included insulation and steel supports, which is pictured in red. Mechanical and plumbing activities continued throughout the project focusing on fixture install, radiation tough and terminated temporary power, switching over to permanent in some areas.

Next week carpet will begin install on the lower level working its way up to ready areas on first floor towards the end of the week. Detention glass will start install, focusing on the jail area. Courtroom platforms and rough ins will continue next week working towards wood wall paneling. The remaining portion of the exterior window frame will get installed where our material loading door is currently.

Have a wonderful and safe weekend with this upcoming snow!



Next Week's Events

Carpet begins installation on the lower level!

Detention glass begins installation in the jail area!

Ceiling grid and painting continues on second floor!

Courtroom activities continues with electrical rough in, and jury/judge platforms!

Exterior windows and frames will continue on the west side of the building

Ceiling pads will be installation in a few areas of the first floor making way for carpet following!

**ADOLFSON
& PETERSON
CONSTRUCTION**
435 East Derrynane St.
Le Center, MM, 56057
www.a-p.com



Kitchen equipment was delivered and began install this week. This includes sinks, counters, shelving and cooking equipment!



Wood paneling started at the Sheriff Administration desk this week, wrapping the Vetter stone accent!



Second floor painting and ceiling grid were completed in the first few zone!



Painting activities continued throughout the day rooms in the jail. Painting the steel, cells and walls!