

Le Sueur County Justice Center



Weekly Update

Week of 4/1/2019 - 4/5/2019

This week was another busy one. The lower level of the building is going through the final touch ups to get ready for cleaning later this month. The exterior of the building received its final pieces of glass (Pictured above with a rainbow from this weeks rain) First floor work continued with the installation of the garage steel for the vehicle processing, as well as the final rooms of carpeting. The jail had most of the traffic with the painter working on the last dayrooms, ceiling grid being installed in the dayrooms following the painter, and lighting and HVAC trim outs being installed in the ceiling grid. Detention hardware and sliding doors continued to be installed as well. On second floor, judges chambers cabinets were installed, lighting and ceiling grid continued as well as the start of the final interior stone work on the columns.

Next week, exterior doors will begin being installed as well as light pole bases and trim/caulking of the windows. on first floor, a continuation of work from this week as well as more work in the jail with finishing the final dayroom finishing painting making way for the ceiling grid and lights. Painters will also begin painting the stairwells! Up on second, lighting and ceiling grid will finish and in the courtrooms, wood wall paneling will be installation!

Next Week's Events

Ceiling Grid and lighting will be complete on second floor!

Courtroom activities continues with the start of wood wall paneling!

Exterior window caulking/trim continue and exterior doors start installation!

Detention sliding doors, finishes and hardware continue in the Jail!

Finishing painting activities in the jail and starting stairwells!

Miscellaneous plumbing fixtures installing on second floor!

**ADOLFSON
& PETERSON
CONSTRUCTION**
435 East Derrynane St.
Le Center, MM, 56057
www.a-p.com



The remaining interior stone on the second floor is being installed on interior columns!



Upper and lower cabinets were set in the judges chambers on second floor!



The steel was installed and welded for the vehicle processing overhead door!



The steel ships ladder was installed making way for the painters to paint the stairwell! This ladder gives access to the roof