

Le Sueur County Justice Center



Weekly Update

10/29/18 - 11/2/18

Happy November! This week was yet another productive one. Exterior work is still the main focus in order to beat the winter conditions. The trash enclosure (pictured above) received the finishing layer of brick that matches the brick that was installed on the second floor roof. The mason's also worked on the masonry base for the monument sign that will receive a final layer of Vetter stone also matching the building exterior. The entry way sidewalk and paving was completed later this week. The interior of the building was equally productive with focus on the first floor while lower level of the building is in the taping and sanding stages of the drywall. First floor work included finishing metal stud framing, sheetrocking, and HVAC rough in. In the jail section, more masonry walls are going up, as well as MEP rough ins in side these walls, and the first dayroom steel began. The steel included mezzanine beams, stairs and guardrails, which is pictured on the next page.

Next week taping will be completed towards the end of the week making way for sanding the follow week. First floor will still progress with sheetrocking, metal framing of soffits and bulkhead, masonry day room walls, steel erections and HVAC rough ins, plumbing, electrical rough ins through out the project. Exterior stone will be in full force this week, continuing on into the next few weeks. Stay Tuned! Have a safe weekend!



Next Week's Events

-Taping and sanding of sheetrock in the lower level!

-Sprinkler piping in the day rooms!

-Mechanical, Plumbing and Electrical Rough in through out the project!

-Exterior stone in full force!

-Steel erection in the dayrooms of the Jail!

-Masonry Dayroom walls continue!

ADOLFSON
& PETERSON
CONSTRUCTION
435 East Derrynane St.
Le Center, MM, 56057
www.a-p.com



The trash enclosure masonry walls received a layer of brick to match the building. Steel bollards were installed and finished with concrete as well bringing the trash enclosure one step closer to completion!



The main entrance was poured and saw cut late this week, covering the newly installed snowmelt system and creating a finished product! The openings are for the exterior benches



Masonry walls continue in the jail area as well as rough ins in the newly drywalled walls above the cells!



The day room steel work has begun. This include steel beams for the mezzanine levels, stairs and guardrails that will install along the mezzanine level!