

# Le Sueur County Justice Center



## Weekly Update

12/10/18 - 12/14/18

Happy Friday! This week was yet another busy one. As pictured above, the exterior stone install has been completed, given the exterior a taste of the finish look! Curtain wall and exterior window frames continued on the East side of the building, returning to the West side next week for install. Floor and wall tile were installed in the lower level locker rooms, as well as first floor restrooms were prepped for tile. More ceiling tile and borders were laid throughout the lower level as well as first floor. Lighting fixtures followed the ceiling tile, giving permanent light throughout the lower and first floor. In Dispatch, the raised flooring was installed over the electrical trays. In the jail, the final dayroom wall was completed, as well as the steel mezzanine. There are only a few masonry left in the jail, which include Work Release and Master Control.

Next week more exterior curtain wall framing, tiling and grouting the finished tile areas, lighting fixtures and electrical finishes like outlets, fire alarms and switches through out lower level and first floor. The Jail will continue with the remaining masonry walls in Booking, Work Release and Master Control, steel mezzanine and guard rails along with security mesh and framing around the day room ceiling and doors.

Thank you and have a wonderful weekend!



## Next Week's Events

- First Floor Casework starting!
- Security Soffits and framing the dayroom on going!
- Lighting fixtures continue install across first floor!
- Jail Steel Continues!
- Stairway steel finishing up!
- Second floor rough ins continue through the courtrooms!
- Exterior curtain wall and window frames continue and begin on the main entry!

ADOLFSON  
& PETERSON  
CONSTRUCTION  
435 East Derrynane St.  
Le Center, MM, 56057  
[www.a-p.com](http://www.a-p.com)



The lower level locker rooms were fully tiled, floor and wall. They will receive grout next week!



First floor casework has been delivered, acclimating to the temperature and humidity of the building making them ready for install next week!



Le Sueur County Officials and Sheriffs visited to view the site lines of the Jail from Master Control before the walls were built!



The last few walls in the Jail and Work Release areas are completed, leaving only Master Control left for masonry!