

Le Sueur County Justice Center



Weekly Update

Week of 07/30 - 08/03

Although there were a couple days of rain last week, the project continued to progress. The north entry framing began which is a big step in order to get this building enclosed. On the area A roof, Gag Sheet Metal continued to lay insulation and EPDM roofing. They should be completed with this area by early next week, which is another crucial step to getting the building enclosed. On the lower level and area A, the MEP contractors continued to do rough-ins. The masonry crew (J & K Masonry) began laying block in area A for the dispatch and sallyport rooms. Wells had 2 people patching the exterior pre-cast walls and RTL continued to do roof blocking. JJD was also here this week, they were doing excavation to cover exposed underground pipe on the exterior of the building.



Next Week's Events

Roofing on Area A will continue

Rough-ins will continue in Area A as well as the lower level

J & K Masonry will be working on the interior CMU walls

Northland will pour concrete in the jail area

The framers will continue working on the canopy as well as doing layout on the second level

Window installation will continue on the exterior of the building

ADOLFSON
& PETERSON
CONSTRUCTION
435 East Derrynane St.
Le Center, MM, 56057
www.a-p.com



Roofing on Area A is progressing nicely. This area should be completed by Monday or Tuesday of next week.



The masonry crew began laying their CMU walls in Area A. These walls will be for the dispatch and sallyport rooms.



The MEP contractors continue to do rough-ins in the lower level.



Rough-ins started to take off in Area A as well.