

# Le Sueur County Justice Center



## Weekly Update

08/27/18 - 08/31/18

This week, the brick laying crew got started on the lower roof of Area A. This is a great step for our project and will add a nice touch to the look of the building! MEP rough ins continued to progress throughout all levels of the building, but more specifically, the in-wall rough ins got started in the basement and level 1 of Area A. On the main level of Area B, the masonry crew put up structural CMU walls near the elevators. The roofers were laying EPDM roofing and insulation on the roof of Area B, and are nearly complete with it. Also, Schwickerts got on site this week and they have started setting the metal wall panels on some exterior parts of Area A. Trench drains have been set up and are ready to be set next week in area C.

Have a great weekend everyone!



## Next Week's Events

Roofers will finish up Area B

Metal Wall Panels will continue to be set on exterior parts of the building

MEP rough ins and in-wall rough ins will continue throughout the building

Brick laying will progress on the lower level roof of Area A

Trench Drains will be set in Area C

Drywall process will continue in the basement. There will also be some framing and pre-rocking throughout the building

ADOLFSON  
& PETERSON  
CONSTRUCTION  
435 East Derrynane St.  
Le Center, MM, 56057  
[www.a-p.com](http://www.a-p.com)



Metal Wall Panels have begun being set on the exterior of the building.



In wall MEP rough ins have started on the lower and main levels.



CMU structural walls are put up in Areas A and B.