

# Le Sueur County Justice Center



## Weekly Update

09/10/18 - 09/14/18

A few major activities came to an end this week. On Monday, the roofers finished laying EPDM roofing on Area B, which completed the building's whole roof. The masonry crew finished laying the brick wall on the lower roof of Area A. Also, the concrete crew poured the slab in the LEC Garage. Skylights were installed in the roof of Area B which will provide more natural light in that area. On the North side of the building, liquid membrane was sprayed on the entry way canopy to provide an air barrier. Also, a big opening on the north side of the building has been temporarily enclosed. CMU walls continue to be put up on the first floor of Area A, and MEP rough-ins continue to progress throughout the building.

Have a great weekend everyone!



## Next Week's Events

Vetter Stone mock-up will take place

MEP rough-ins will continue throughout the building

Structural CMU walls will progress in Area A

Layout will begin in the Area B cell areas

The Sallyport will be poured

Firestopping will continue in Area A

ADOLFSON  
& PETERSON  
CONSTRUCTION  
435 East Derrynane St.  
Le Center, MM, 56057  
[www.a-p.com](http://www.a-p.com)



The floor of the LEC Garage was poured on Thursday



Northland Concrete prepared for their last big pour in the sallyport



Air barrier was sprayed on the entry way canopy. Also, another opening was temporarily enclosed.



Skylights were installed in the Area B roof