

Le Sueur County 2020 Roadway Projects

2020 County Project	Status
CSAH 22 (Old TH 112 Turnback) Rural	Suspended for Season
CSAH 22 (Old TH 112 Turnback) Urban	Suspended for Season
CSAH 33 Full Depth Reclamation	Completed
Main Street New Prague	Suspended for Season
Turn Lanes Le Center	Completed
CSAH 33 Bridge Replacement	Completed
County Road 131 Asphalt Overlay	Completed
County Road 104 Asphalt Overlay	Completed
County Wide Pavement Marking	Completed
Other County Roadway Projects	TBD
Project location shown on map on last page	

○ CSAH 22 Rural Portion

Project Details: Complete Reconstruction of 10.9 miles on CSAH 22 (Old TH 112) between Le Center and Le Sueur. Includes grading, bituminous paving, mill and overlay, and culvert replacement. Max Johnson Trucking Inc. of Le Center, MN was awarded the contract.

Timeframe: Scheduled to be a two-year construction project. Spring 2019 to Fall of 2020. Roadway was closed on June 3rd, 2019 and construction work began June 4th, 2019. Spring 2020 work resumed on April 20th, 2020.

Traffic Impacts: Road is closed to through traffic. Local residents will have limited access and potential rerouting during some construction activity. Detour will be posted for through traffic.

Contact Info:

Doug Maeder (SEH) – Resident Project Representative

Phone: 320-552-0938

Email: dmaeder@sehinc.com

Jeff Evens (SEH) – Project Manager

Phone: 952-207-8300

Email: jevans@sehinc.com

Project Updates:

- The project is suspended for the season.
- Final bituminous lifts and paved shoulder on North-South portion will be placed next spring.
- Road is open to traffic.

Le Sueur County 2020 Roadway Projects

○ CSAH 22 Urban Portion

Project Details: Reconstruction of 2.9 miles on CSAH 22 (Old TH 112), 382 feet on CSAH 36 (S 2nd St), and 0.5 miles on CSAH 26 (Ferry St); in the City of Le Sueur. Includes grading, bituminous paving, concrete curb and gutter, ADA improvements, storm sewer, sanitary sewer, water main, retaining walls, turf restoration and related appurtenances. S.M. Hentges & Son, Inc. of Jordan, MN was awarded the contract.

Timeframe: Scheduled to be a two-year construction project. Spring 2020 to Fall of 2021.

Traffic Impacts: Road is closed to through traffic. Local residents will have limited access and potential rerouting during some construction activity. Detour will be posted for through traffic.

Main Contact Info: Cory Bienfang, P.E., (Bolton & Menk, Inc) – Project Manager

Phone: 507-995-2936

Email: cory.bienfang@bolton-menk.com

Project Updates:

- Project is on hold until spring.
- Please visit website below containing updates:
 - <https://clients.bolton-menk.com/new22/project-updates/>

○ New Prague Downtown Project

Project Details: The project will include full reconstruction of underground utilities (sanitary sewer, water main, and storm sewer) as well as full reconstruction of the roadway, including curb & gutter, sidewalks, landscaping and street lighting, etc. S.M. Hentges & Son, Inc. of Jordan, MN was awarded the contract.

Timeframe: Scheduled to be a two-year construction project. Spring 2020 to Fall of 2021.

Traffic Impacts: Road is closed to through traffic. Local residents will have limited access and potential rerouting during some construction activity. Detour will be posted for through traffic.

Main Contact Info: Chris Cavett, P.E., (SEH) – City Engineer & Project Manager

Phone: 877.316.7636

Project Updates:

- Please visit website below containing updates:
<https://www.newpraguemainstreet.com/>

Le Sueur County 2020 Roadway Projects

○ **Trunk Highway 99 Turn Lanes**

Project Details: The project will include grading and bituminous paving of additional turn lanes just East of Le Center between Cordova Ave and the Little Dandy Bar & Grill. Heselton Construction, LLC of Faribault, MN was awarded the contract.

Timeframe: Scheduled to start August 12th 2020.

Traffic Impacts: Construction will be performed in several phases in which the driving lanes will be shifted North or South allowing traffic to pass by safely. Side streets/driveways maybe effected during some construction activity

Contact Info:

Chris Knutson, PE (SEH) – Project Manager

Phone: 507-237-8383

Email: cknutson@sehinc.com

Project Updates:

- Construction complete
- Road to be seal coated and permanent striped, spring 2021.

○ **CSAH 33 Full Depth Reclamation**

Project Details: Re-surfacing of 4 miles on CSAH 33 (265th Ave) between CSAH 26 and CSAH 28. Includes full depth reclamation (FDR), bituminous paving, and aggregate shouldering. WM Mueller and Sons, Inc of Hamburg, MN was awarded the contract.

Timeframe: Construction start date: Tentatively Week of August 24th. Plan for 7 weeks of road construction once box culvert is installed.

Traffic Impacts: Road to be closed to through traffic. Local residents will have limited access and potential rerouting during some construction activity.

Main Contact Info: Nathan Olson (Le Sueur County) – Project Manager

Direct: 507-357-8211

Email: nolson@co.le-sueur.mn.us

Project Updates:

- Construction complete

Le Sueur County 2020 Roadway Projects

○ **CSAH 33 Box Culvert Installation**

Project Details: Removal of existing 138 inch segmental corrugated metal arch pipe and the installation of a 10' x 8' precast concrete box culvert. Located on CSAH 33 approx... 0.3 miles South of CSAH 28. WM Mueller and Sons, Inc of Hamburg, MN was awarded the contract.

Timeframe: Construction start date: July 27th. The duration of the install is 2 ½ weeks with favorable weather conditions.

Traffic Impacts: During the installation of culvert, the road will be closed to traffic. Detour signs will route traffic East to County Road 11 (St. Thomas).

Main Contact Info: Nathan Olson (Le Sueur County) – Project Manager

Direct: 507-357-8211

Email: nolson@co.le-sueur.mn.us

Project Updates:

- Project Completed

○ **County Road 131 Overlay**

Project Details: Bituminous overlay of 2.4 miles on CR 131 (Sakatah Lake Rd) between Trunk Highway 13 and Le Sueur Ave. Includes bituminous overlay, culvert replacement, and aggregate shouldering. WM Mueller and Sons, Inc of Hamburg, MN was awarded the contract.

Timeframe: Construction State Date: Week of August 31st. Duration of 2 weeks.

Traffic Impacts: Road to be open to traffic. Flagging and/or pilot car traffic control during construction operations.

Main Contact Info: Nathan Olson (Le Sueur County) – Project Manager

Direct: 507-357-8211

Email: nolson@co.le-sueur.mn.us

Project Updates:

- Project Completed

○ **County Road 104 Overlay**

Project Details: Bituminous overlay of 0.9 miles on CR 104 (464th St) between 285th Ave and Lake Jefferson Rd. Includes bituminous

Le Sueur County 2020 Roadway Projects

Updated 11/19/2020

overlay, aggregate shouldering. WM Mueller and Sons, Inc of Hamburg, MN was awarded the contract.

Timeframe: Construction Start Date: Week of August 17th. Duration of one week.

Traffic Impacts: Road to be open to traffic. Flagging and/or pilot car traffic control during construction operations.

Main Contact Info: Nathan Olson (Le Sueur County) – Project Manager

Direct: 507-357-8211

Email: nolson@co.le-sueur.mn.us

Project Updates:

- Project Completed

○ County Wide Pavement Marking

Project Details: Paint application to yellow centerline and white to fog lines on various roadways in the county. The county has a pavement striping project annually. Pavement marking can fade, lose reflectiveness, and sometimes degrade completely away by snow and ice removal and/or vehicular traffic. Replacement of these line ensures visibility and safety for the traveling public. Traffic Marking Service, Inc. of Maple Lake, MN was awarded the contract.

Timeframe: Construction Start Date: Started June 22nd, return to finish week of July 13th

Traffic Impacts: Road to be open to traffic during paint application operations.

Main Contact Info: Nathan Olson (Le Sueur County) – Project Manager

Direct: 507-357-8211

Email: nolson@co.le-sueur.mn.us

Project Updates:

- Project Completed

○ Other County Roadway Projects

Project Details: Le Sueur County Highway Forces have numerous tasks throughout the summer that can have an effect on local traffic. These projects can range from a pothole repair to a culvert replacement. Typically, these operations can be scheduled and the local residents will be notified prior to any temporary road closures. However, some emergency corrections may prevent

Le Sueur County 2020 Roadway Projects

Updated 11/19/2020

then notices. A thank you in advance for your understanding on these occurrences.

Timeframe: Anytime

Traffic Impacts: Road may be closed completely for some operations.

Main Contact Info: Nathan Olson (Le Sueur County) – Assistant County Engineer

Direct: 507-357-8211

Email: nolson@co.le-sueur.mn.us

Project Updates:

○ **Updates here**

No Projects to note

